



PROJECT UPDATE

Senior Center | Park City, KS

July 18, 2025

SUMMARY

The rain continues to delay progress, but we have been able to get quite a bit of work put in place.

- Roberts Concrete has poured all footings and have set edge forms for the slab pour.
- This week has been Fox plumbing has been the main drivers on site. They have started their underground rough-in of the building and look to be complete in the very near future.
- McCullough has mobilized and will start with storm water next week.



-The McCownGordon Team