



PROJECT UPDATE

Senior Center | Park City, KS

July 2, 2025

SUMMARY

The rain has hit us hard, but we have continued to use the breaks to get some work done on site.

- Fremar has installed silt fence, cut out dirt for the parking lot and building pad and installed LVC to complete the building pad. This area has passed inspection and is ready for future work. They also installed our temporary drive and laydown yard on site.
- Roberts Concrete had rebar delivered to the jobsite and started tying cages for the footings.
- We have been heavily involved in getting site utilities established over the past few weeks and will continue to do so as we move forward with construction.
- Footings are set to start next week with underground rough-in directly following.



-The McCownGordon Team