



PROJECT UPDATE

Senior Center | Park City, KS

August 1, 2025

SUMMARY

We have had a very productive couple of weeks on site.

- McCullough has completed the storm water system and has installed the dedicated fire service to the building. They will continue with the water line and the sanitary sewer next week.
- Fox plumbing has completed their underground rough-in of the building.
- Ziegler Electric started and completed their underground rough-in of the building.
- Roberts Concrete poured the building slab this week.
- Higgins laid out their exterior walls and will begin framing next week.
- Wheatland masonry will be on site next week to start construction of the CMU walls.



-The McCownGordon Team