



PROJECT UPDATE

Senior Center | Park City, KS

August 14, 2025

SUMMARY

In the past two weeks we have started to go vertical!

- McCullough has wrapped up most of their work on site. Most recently, they tied in the water line and the sanitary sewer. They will be back to finish their work later in the project when we are ready for them.
- Fox plumbing installed the grease interceptor and ran the sanitary sewer to the exterior of the building.
- Ziegler Electric ran their site lighting conduit.
- Higgins has been working long hours framing the structural walls and have started to set trusses.
- Wheatland masonry completed the CMU walls around the “community rooms”.
- Flint Steel started setting structural steel this week, wrapping up most of the steel and bar joists. They will be back next week to finish detailing and start decking the roof.

