



PROJECT UPDATE

Senior Center | Park City, KS

September 12, 2025

SUMMARY

Regardless of the rain, progress continues on site.

- Higgins finished up structural framing and the remaining trusses this week. They also continued sheathing the exterior of the building and framing the exterior soffits.
- Flint steel has decked 3/4 of the roof and will be back next week to finish.
- Midwest Fire Protection continued installing the fire sprinkler lines while Ziegler Electric and Fox Plumbing continued in wall and overhead rough-in inside the building.
- Comfort Systems installed roof curbs and started building ductwork this week.
- Martin roofing installed about 1/3 of the roof over the past week.



