



PROJECT UPDATE

Senior Center | Park City, KS

September 26, 2025

SUMMARY

We have had a very productive couple of weeks on site.

- Higgins finished up sheathing the exterior of the building and framing the exterior soffits this week. They started "topping out" drywall on Wednesday.
- Ziegler Electric and Fox Plumbing continued in wall and overhead rough-in inside the building and each passed inspections on half of the building.
- Comfort Systems has begun installing ductwork for 3 of the roof top units.
- Martin roofing has installed roughly 90% of the roof and will wrap up their work next week.
- McCownGordon employees have installed blocking in the walls and on the roof.
- The Stucco Guys have waterproofed most of the exterior walls in preparation for the brick veneer and EIFS.



